

BST Eltromat France SARL Impasse de la Noisette - CE402 F-91374 Verrières le Buisson Tél.: +33 1 69 20 07 41 Email: bstfrance@bst.group Web: https://www.bst.elexis.group/	MCC NANTES SIMEDIT sautron ACU304137 M. William Breit ZA de, Tournebride RD65 44880 Sautron France +33 2 28 07 24 00 william.breit@mcclabel.com
--	--

Preventive reference number	PMREPORT-195_PM791_2025-01-31
Contract number / Numéro de contrat	CM1911024
Contract date:	2022/01/01 -> 2023/12/31
Machine customer name:	7S
Assign to:	CouV
Material:	VIDEO_IPQ_Check_eco
Type:	iPQ Check Eco
SN:WA:	ASO037564_WA0019944
Installation date of material:	2018/06/14

TECHNICAL DATAS

PC MODEL	T5810-E5
PC NAME	19441iPQ
ADDITIONAL CAMERA INFO	iPQ Check Eco
OPERATION SYSTEM	Windows7
MEMORY RAM	16Go
FREE SPACE ON C	51.3Gb
FREE SPACE ON D	56.9Gb
TEAMVIEWER ID	145 347 391 / v12
IP ADDRESS EXTERN FOR INTERNET	DHCP
ORIGINAL VERSION	2.10.3
UPG OR DNG VERSION DURING MAINTENANCE	No software upgrade recommended

Start time PM:	28/01/2025 08:30
End time PM:	28/01/2025 10:30

COMMENTS			COMMENTS		
Touchmonitorcalibration	✓	L'écran a chauffé, des traces sont visibles sur l'écran	Ipqchecksynchronization	✓	
Pscreenresolutiontouch		1920X1080	Ipqencoderwheelfixing	✓	
Pscreenresolutionview			Ipqencoderwheelstatus	✓	
Hardwareconditionscrews	✓		Ipqencoderwheelrunningonweb	✓	
Hardwareconditioncables	✗	Cables RJ45 remplacés mais il faut prévoir un remplacement des câbles vidéo	Alarmstatusindicator	✓	
Hardwareconditionconnectors	✓		Upsbatteryexchanged	⏸	
Digitalcheckfan	✓		Upsdatebatteryexchanged		2023/01/24
Digitalreplacefilter	✓		Installation date:		2018-06-14 -> 02 YEAR(S)
Linecameracleanmirror	✓		Upscommunicationchecking	✓	
Led checking+reflector checking+dome	⏸		Softwareupdate	⏸	
Linecameramechanicalcheck	✓		Version upgraded		
Linecamerabacklightmechanicalcheckjigs	✓		Softwareipqtcu		1.8.8
Cameramecalalignementtoprint	✗	calibration faite mais des perturbation apparaissent dû au câbles vidéo a remplacer.	Softwareipqili		1.4.2
Camerawhitecalibration	✗	Perturbation apparaissent dû au câbles vidéo a remplacer.	Softwareworkflowcommunication	⏸	
			Softwareremote	✗	
			Operatorinstructions	⏸	
			Backupscreenshots	✓	
			Backupimage	⏸	
			Backupsoftware	⏸	

- ✓: Checked, nothing to report / Vérifié, RAS
 ✗: Not OK, checked comment / Pas OK, vérifiez commentaires
 ⏸: Not actif / Non Actif

Comment(s)
(If fields are not visible please open PDF file with Google chrome or Microsoft edge nagivator or update your navigator)

Remplacement des câbles video a prevoir

Il faudrait prøvoir de clim pour le pupitre et remplacer le boitier du PC pour integrer une clim
Prevoir un døplacement des coffret PC et armoire electrique au sol

Customer signature:


Name: **M. Mathieu Cabelauer**

Date :

BST eltromat FRANCE signature:

Name: **Coutellier Vivien**

Date :


31/01/2025 16:26